

ADEC_INST_FGCCV																				A ORIGEN
PLANING ECONÓMICO			FASE 1				FASE 2								FASE 3					
			Periodo 1 fin verano 2021				Periodo 2 hasta comienzo verano 2022								Periodo 3 fin veran0 2022					
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
			ImpCert				ImpCert								ImpCert					
Código	Resumen	ImpPres																	ImpCert	
AD01	ADECUACION INSTALACIONES DE CLIMATIZACION	1.055.313,57	187.660,43				93.830,21								773.822,96				1.055.313,60	
01	ARQUITECTURA	70.310,08	14.062,02				7.031,00								49.217,06				70.310,08	
01.01	DEMOLICIONES	14.041,44	2.808,29				1.404,14								9.829,01				14.041,44	
01.02	ALBAÑILERIA	43.757,34	8.751,47				4.375,73								30.630,14				43.757,34	
01.03	ACABADOS	12.511,30	2.502,26				1.251,13								8.757,91				12.511,30	
02	CLIMATIZACION	867.992,02	173.598,41				86.799,21								607.594,43				867.992,05	
02.01	SUSTITUCIÓN DE EQUIPOS	676.365,60	135.273,12				67.636,57								473.455,93				676.365,62	
02.01.01	EQUIPOS	547.145,36	109.429,07				54.714,54								383.001,75				547.145,36	
02.01.02	REDES DE TUBERÍA Y AISLAMIENTO	48.459,81	9.691,96				4.845,98								33.921,87				48.459,81	
02.01.03	VALVULERIA Y ACCESORIOS	38.909,68	7.781,94				3.890,97								27.236,78				38.909,69	
02.01.04	VARIOS Y DESMONTAJES	26.630,55	5.326,11				2.663,06								18.641,39				26.630,56	
02.01.05	PUESTA EN MARCHA	15.220,20	3.044,04				1.522,02								10.654,14				15.220,20	
02.02	CONDUCTOS	191.626,42	38.325,29				19.162,64								134.138,50				191.626,43	
02.02.01	CONDUCTOS DE CHAPA	177.752,10	35.550,42				17.775,21								124.426,47				177.752,10	
02.02.02	REJILLAS	6.179,34	1.235,87				617,93								4.325,54				6.179,34	
02.02.03	COMPUERTAS CORTAFUEGOS	7.694,98	1.539,00				769,50								5.386,49				7.694,99	
03	INSTALACION DE CONTROL ASOCIADO	9.839,18	0,00				0,00								9.839,18				9.839,18	
04	ELECTRICIDAD	86.721,30	0,00				0,00								86.721,30				86.721,30	
05	PCI	434,58	0,00				0,00								434,58				434,58	
06	LEGALIZACION Y CONTROL DE CALIDAD	16.824,25	0,00				0,00								16.824,25				16.824,25	
AD01.09	REUTILIZACION DE SISTEMA ULTRAVIOLETA Y CONTROL TEMPERATURA-HUMEDAD	3.192,16	0,00				0,00								3.192,16				3.192,16	
AD02	ADECUACION INSTALACIONES DE ELECTRICIDAD	1.833.245,07	294.719,34				147.359,69								1.391.166,07				1.833.245,10	
IETFG01	CUADROS ELECTRICOS	338.563,37	67.712,67				33.856,34								236.994,36				338.563,37	
IETFG02	CONDUCTORES	773.981,35	154.796,27				77.398,14								541.786,95				773.981,36	
IETFG03	BANDEJAS Y TUBOS	195.146,35	39.029,27				19.514,64								136.602,45				195.146,36	
IETFG04	MECANISMOS	28.437,36	5.687,47				2.843,74								19.906,15				28.437,36	
IETFG05	GENERADOR	85.486,51	0,00				0,00								85.486,51				85.486,51	
IETFG06	CONDENSADORES	5.039,38	0,00				0,00								5.039,38				5.039,38	
IETFG07	ALUMBRADO DE EMERGENCIA Y BALIZAMIENTO	106.137,81	0,00				0,00								106.137,81				106.137,81	
IETFG08	ILUMINACIÓN LED Y DETECTORES DE MOVIMIENTO	64.658,89	0,00				0,00								64.658,89				64.658,89	
IETFG09	SISTEMA DE CONTROL Y COMUNICACIONES	98.325,77	0,00				0,00								98.325,77				98.325,77	
IETFG10	DESMONTAJE INSTALACIÓN ELÉCTRICA EXISTENTE	53.860,67	10.772,13				5.386,07								37.702,47				53.860,67	
IETFG11	OBRA CIVIL	57.249,13	11.449,83				5.724,91								40.074,39				57.249,13	
IETFG12	LEGALIZACIÓN, CONTROL DE CALIDAD	26.358,48	5.271,70				2.635,85								18.450,94				26.358,49	
AD03	OBRAS COMPLEMENTARIAS	434.714,82	114.575,54				37.880,94								282.258,35				434.714,83	
100	VARIOS	30.510,45	6.102,09				3.051,05								21.357,32				30.510,46	
CM1	ADECUACION CUARTO INSTALACIONES JORGE JUAN	50.201,56	10.040,31				5.020,16								35.141,09				50.201,56	
NAE	ADECUACION NUEVOS ASEOS EXPOSICIONES	38.813,69	38.813,69				0,00								0,00				38.813,69	
ARV	ACTUACIONES EN REVESTIMIENTOS	247.118,57	49.423,71				24.711,86								172.983,00				247.118,57	
SGI	SISTEMA DE GESTION DE ILUMINACION	17.091,84	0,00				0,00								17.091,84				17.091,84	
AGI	ADECUACION EN GALERIA DE INSTALACIONES	5.978,71	1.195,74				597,87								4.185,10				5.978,71	
APCI	ACTUALIZACION INSTALACION PCI	45.000,00	9.000,00				4.500,00								31.500,00				45.000,00	
GR	GESTION DE RESIDUOS	17.171,56	3.434,31				1.717,16								12.020,10				17.171,57	
SYS	SEGURIDAD Y SALUD	20.899,52	4.179,91				2.089,96								14.629,67				20.899,54	
Total PEM		3.361.344,54	604.569,53				282.877,96								2.473.897,15				3.361.344,64	
Total PEC		4.000.000,00	719.437,74				336.624,77								2.943.937,61				4.000.000,00	
TOTAL CON IVA		4.840.000,00	870.519,67				407.315,97								3.562.164,51				4.840.000,00	
PORCENTAJES			17,99%				8,42%								73,60%				100,00%	